

Miami-Dade Water and Sewer Department (WASD)
Transparency Report
Summary of Changes
April 2024

Exhibit A – WASD Infrastructure Projects in Procurement

A. Awarded Contracts

Accelerate Ordinance No.14-77 (Yes/No)	ISD Project No. & Project Description & Commission Districts	Project Status and Comments
Yes	E23WS04 <i>Commission Various</i> Engineering Design, and Related Services for Water and Wastewater Infrastructure (Water Mains, Force Mains, Gravity Sewers, and Water and Sewer Pump Stations)	4/12/2024 Contract Award Recommendation Approved to P.E. Consulting Engineering Inc & Ambro, Inc. Pending BCC Ratification.
Yes	S-20074 Various Commission Districts Two-Year Countywide Contract for Removal and Replacement of Sanitary Sewer Gravity mains, with County Option to Renew for an Additional Two Years on a Yearly Basis	4/24/2024 Contract Award Recommendation Approved to R & G Engineering, Inc. Pending BCC Ratification.
Yes	S-967 Commission District 4 North District Wastewater Treatment Plant NT-2B Site Preparation	4/24//2024 Contract Award Recommendation Approved to Central Civil Construction Co. Pending BCC Ratification.
No	S-20076 Various Commission Districts Two-Year County-Wide Contract for Rehabilitation of Sanitary Sewer by the Cured-in-Place Pipe (CIPP) Method with County Option to Renew for an Additional One-Year Period	4/02/2024 BCC Contract Award via Bid Waiver to Insituform Technologies, LLC Reso. R-265-24
Yes	S-16030 Commission District 2 Upgrade of Pump Station No. 0300	3/28/2024 Approved to Reject All Bids and Re-Advertise Pending BCC Ratification.

B. Projects Advertised

Yes	S-16094 Commission District 7 Central District Wastewater Treatment Plant New Materials Management Building and Storage Areas	Under the Cone of Silence 4/11/2024 Advertised for Bid 5/14/2024 Bid Due Date
-----	--	--

C. Status Change

Yes	S-20059 Commission District 8 South District Wastewater Treatment Plant FA Well Monitoring Phase 2	Under the Cone of Silence 4/09/2024 Bids Received
Yes	E23WS06 Commission District 6 Commission District 7 Engineering Planning, Design, Construction Management, and Related Services for Water Treatment Plants Improvements	Under the Cone of Silence 4/08/2024 Meeting to motion. Negotiations concluded.

Exhibit B – Capital Expenditures

Exhibit B shows the preliminary capital expenditures for the month of April 2024 in the amount of \$42,377,332.79 and the Fiscal Year-to-Date (FYTD) Expenditures in the amount of \$319,501,402

Exhibit C – Status of Consent Decree Projects

Item	Consent Decree Project Title	Summary of Changes
Current, Consent Decree Total Cost		
See highlighted cost changes in report.		Project costs are updated monthly, based on changes to the Estimate at Completion. See highlighted changes.
Project Phase		
N/A		
Phase % Complete		
See highlighted percentage changes in report.		Project phase % complete are updated monthly (changes highlighted), as projects progress to completion.

Actual Compliance Dates	
N/A	
Remarks	
CD 2.27	Project was substantially completed on September 28,2021 and project closeout was achieved 02/21/2024
Data Month	Changed to “March 2024”
Stipulated Penalties Notices from FDEP	